

RECD Breakfast Bullets

25X1
25X1

② ✓ 1.

25X1

③ ✓ 2.

25X1

25X1

25X1

25X1

On ~~Tuesday~~, 31 May 1988, [] Project Office (RPO) is planning to meet with representatives of Office of Development and Engineering (OD&E), DDS&T, to begin designing the reconfiguration of approximately 24,000 s.f. of office space []

[] This meeting is a follow-on to a meeting which occurred on 26 May, at which preliminary discussions were held by the management of OD&E and RPO to initiate this project. []

3. [] - Food Facility Upgrade - An Allied contract proposal was due on 21 May, but the Agency has yet to receive it. Allied now promises the proposal within ten days. Construction documents are underway with completion scheduled for the week of 31 May. Construction to begin end of June.

25X1

25X1

4. [] - Subcontractors submitted bids to [] will have a cost proposal to the Agency by 2 June. The construction drawings were delivered for approval and permits to the County 18 May.